NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YD/2019-20/W3-AS

Date: 06-02-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @	Cum	197.45	2	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	378.82	16	Per 50 cum
3	KSRRB - M2300-14: Providing TMT steel reinforcement for R.C.C work including	Ton	26.79	1	For each dia

With respect to the above subject & name of the work, we have tested the materials and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-C1 Date: 27-11-2019

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).

{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}

Ref.: Material testing/PMC/19-20,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	155min	Shall not be less than 30 min
2	Final setting time	270 min	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	2.13%	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	2.06mm	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results)	28.45N/Sq mm	Shall not be less than 27 N/Sqmm

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

NEWZEN CONSULTANT * BANGALORE *

Page No. 1/1,

KIRAN. R
M.E, (Civil-Engg)

NC/QC/YD/2019-20/W3-AS-PCC1 Date: 27-11-2019

1. TESTING OF COARSE AND FINE AGGREGATES:

Sub: Testing of Coarse and Fine aggregates to be used for bed concrete.
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

1. COARSE AGGRGATES TABLE - SIEVE ANALYSIS:

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2007) % Passing	
	40 mm Sample	Single size	Graded
40mm	100.00	85-100	90 – 100
20mm	68.35	0 -20	30- 70
10mm	28.10	0 -5	10- 35
4.75mm	4.05	------	0- 5

2. FINE AGGREGATES TABLE - SIEVE ANALYSIS

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	97.50	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	84.70	60-95	75-100	85-100	
01.18	74.25	30-70	55-90	75-100	
600.mic	52.45	15-34	35-59	60-79	
300.mic	17.80	5-20	8-30	12-40	
150.mic	8.40	0-10	0-10	0-10	

NEWZEN CONSULTANT * BANGALORE *

K.R
KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-C2 Date: 30-11-2019

1. TEST REPORT ON CEMENT:

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

PHYSICAL TESTS ON CEMENT

Grade * : 53,
Type * : O.P.C

TABLE 1.1:

SL No	Name of Test	Test Results	Requirements as per IS 8112-1989
1	Initial setting time	152 min	Shall not be less than 30 min
2	Final setting time	275 min	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	2.13%	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	2.08 mm	Shall not be more than 10 mm
5	Compressive strength b) 3 days (average of three results)	28.75 N/Sq mm	Shall not be less than 27 N/Sqmm

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT * BANGALORE *

K.R

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-S1 Date: 05-12-2019

1. TEST REPORT ON REINFORCEMENT STEEL:

Sub: Testing of Reinforcement Steel of diameter 10 mm **TMT Steel.**

{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}

Ref.: Material testing/PMC/19-20,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

TABLE – 1

SL No	Details	For 10 mm	
		Test Results	Min Req as per IS 1786-2008
01	Observed diameter of bar	**10.0 mm**	10.0 mm
02	Observed Wt/m Length **Kg/m**	**0.622**	0.567
03	Proof stress/Yield stress, fy , **N/mm²**	**548.0**	500.0
04	Bend/ Re bend Test	**Ok**	---
05	Percentage of Elongation, %	**20.80**	12.00
06	Ultimate Tensile Strength **N/mm²**	**642.0**	545.0

NEWZEN CONSULTANT BANGALORE

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-CB2 Date: 17-12-2019

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	10-12-19	17-12-19	07	22500	365	16.22	16.30
	002	"	"	"	"	360	16.00	
	003	"	"	"	"	375	16.67	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಕಾರ್ಯಾಲಯ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT BANGALORE

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-CB5 **Date: 02-01-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-12-19	02-01-20	07	22500	385	17.11	**16.59**
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	365	16.22	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪನಗರ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT * BANGALORE *

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-CB6 **Date: 03-01-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm
Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	27-12-19	03-01-20	07	22500	370	16.44	16.67
	002	"	"	"	"	380	16.89	
	003	"	"	"	"	375	16.67	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT * BANGALORE

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-CB8 Date: 10-01-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 07days Compressive Strength).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	03-01-20	10-01-20	07	22500	380	16.89	16.81
	002	"	"	"	"	370	16.44	
	003	"	"	"	"	385	17.11	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು

NEWZEN CONSULTANT * BANGALORE *

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/YD/2019-20/W3-AS-CB2A **Date: 07-01-2020**

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	10-12-19	07-01-20	28	22500	495	22.00	**22.22**
	002	"	"	"	"	500	22.22	
	003	"	"	"	"	505	22.44	

NEWZEN CONSULTANT * BANGALORE *

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-CB5A

Date: 23-01-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	26-12-19	23-01-20	28	22500	495	22.00	22.30
	002	"	"	"	"	510	22.67	
	003	"	"	"	"	500	22.22	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

NEWZEN CONSULTANT BANGALORE

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NC/QC/YD/2019-20/W3-AS-CB6A

Date: 24-01-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	27-12-19	24-01-20	28	22500	510	22.67	22.67
	002	"	"	"	"	515	22.89	
	003	"	"	"	"	505	22.44	

KIRAN. R
M.E, (Civil-Engg)

Page No. 1/1,

NC/QC/YD/2019-20/W3-AS-CB7A Date: 30-01-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).
{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}
Ref.: Material testing/PMC/19-20,
Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.
Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	02-01-20	30-01-20	28	22500	525	23.33	22.96
	002	"	"	"	"	515	22.89	
	003	"	"	"	"	510	22.67	

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ ಕಛೇರಿ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

NEWZEN CONSULTANT * BANGALORE *

K.R

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187

NC/QC/YD/2019-20/W3-AS-CB8A

Date: 31-01-2020

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (for 28days Compressive Strength).

{Project*: Improvements to roads and drains at Ananthpura village SC-ST Surrounding areas in Ward No. 03.}

Ref.: Material testing/PMC/19-20,

Report Required for: Assistant Executive Engineer,
Yelahanka Satellite Town Sub Division,
BBMP, Bangalore.

Name of the Agency/Contractor*: M/s KRIDL, Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1:

Sl No	Location/ Identification*	Date of Casting*	Date of Testing	Age in Days	C/S Area in mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	03-01-20	31-01-20	28	22500	510	22.67	22.37
	002	"	"	"	"	495	22.00	
	003	"	"	"	"	505	22.44	

KIRAN. R
M.E, (Civil-Engg)

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187